

April 2018 (May Board Meeting 2018)

Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	167,500,000	52,500,000
Land Sold	1,873,681	1,873,681	0
Erate	188,494	188,494	0
Interest Earned	1,543,496	1,543,496	0
Other	13,432	13,432	0
Total	236,119,103	183,619,103	52,500,000

16-17 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	11,131,556	11,123,468	0	8,088
Stadium (16-17 General Operating Fund Only)	7,131,556	7,131,556	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	7,131,556	7,131,556	0	0
Architectural & Engineering	0	0	0	0
Athletics Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Athletics Refresh	700,000	700,000	0	0
Fine Arts Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Fine Arts Refresh	700,000	700,000	0	0
Furniture Refresh (16-17 General Operating Fund Only)	300,000	292,417	0	7,583
Furniture Refresh	300,000	292,417	0	7,583
1:World (16-17 General Operating Fund Only)	2,000,000	1,999,495	0	505
1:World	2,000,000	1,999,495	0	505
Technology (16-17 General Operating Fund Only)	300,000	300,000	0	0
Technology	300,000	300,000	0	0

17-18 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	5,000,000	1,359,685	40,204	3,600,112
Athletics Turfs (17-18 General Operating Fund Only)	1,000,000	499,999	0	500,001
Athletics Turfs	1,000,000	499,999	0	500,001
Fine Arts Refresh (17-18 General Operating Fund Only)	1,000,000	859,686	40,204	100,111
Fine Arts Refresh	1,000,000	859,686	40,204	100,111
Furniture Refresh (17-18 General Operating Fund Only)	1,000,000	0	0	1,000,000
Furniture Refresh	1,000,000	0	0	1,000,000
1:World (17-18 General Operating Fund Only)	2,000,000	0	0	2,000,000
1:World	2,000,000	0	0	2,000,000

Fund 613 - 2011 Construction Fund					
Project	Budget	Actual Expenditures	Encumbrances	Remaining	
Grand Total	8,911,959	8,911,959	0	0	
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0	
Payment to City (Sewer & Turn Lanes)	0	0	0	0	
FF&E	0	0	0	0	
Technology	0	0	0	0	
Easements	0	0	0	0	
Testing	515,128	515,128	0	0	
Pre-Construction Services - Manhattan	37,500	37,500	0	0	
Advent (Branding Contract)	0	0	0	0	
Guaranteed Max Price (GMP)	5,352,331	5,352,331	0	0	
Architectural & Engineering	3,007,000	3,007,000	0	0	

Fund 461 - Athletics Sports Advertising					
Project	Budget	Actual Expenditures	Encumbrances	Remaining	
Grand Total	100,000	100,000	0	0	
Stadium (Athletics Sports Marketing Only)	100,000	100,000	0	0	
Payment to City (Sewer & Turn Lanes)	0	0	0	0	
FF&E	0	0	0	0	
Technology	0	0	0	0	
Easements	0	0	0	0	
Testing	0	0	0	0	
Pre-Construction Services - Manhattan	0	0	0	0	
Advent (Branding Contract)	100,000	100,000	0	0	
Guaranteed Max Price (GMP)	0	0	0	0	
Architectural & Engineering	0	0	0	0	

Fund 614 - 2016 Construction Fund					
Project	Budget	Actual Expenditures	Encumbrances	Remaining	
Grand Total	232,500,000	69,442,274	43,319,106	119,738,620	
Stadium (2016 Construction Fund Only)	53,788,041	40,166,088	13,346,574	275,379	
Payment to City (Sewer & Turn Lanes)	936,126	936,126	0	0	
FF&E	650,370	315,549	115,128	219,694	
Technology	602,856	346,725	200,621	55,510	
Easements	102,500	102,500	0	0	
Testing	255,520	141,531	113,815	174	
Pre-Construction Services - Manhattan	0	0	0	0	
Advent (Branding Contract)	0	0	0	0	
Guaranteed Max Price (GMP)	51,147,669	38,311,257	12,836,411	1	
Architectural & Engineering	93,000	12,400	80,600	0	
MHS Auditorium, Gym & Nat	26,579,628	12,449,753	13,686,970	442,905	
FF&E	200,000	15,382	0	184,618	
Technology	200,000	0	0	200,000	
Testing	510,000	305,868	145,845	58,286	
Guaranteed Max Price (GMP)	24,216,630	10,798,713	13,417,917	0	
Architectural & Engineering	1,452,998	1,329,790	123,208	0	
MNHS	14,075,000	193,290	5,046,967	8,834,743	
Consultant	250,000	193,290	48,000	8,710	
HVAC	7,825,000	0	21,413	7,803,587	
Refresh	6,000,000	0	4,977,554	1,022,446	
Valley Creek	5,176,999	193,289	1,077,052	3,906,658	
Drainage Project	176,999	176,999	0	0	
Consultant	22,000	16,290	3,800	1,910	
Refresh	4,978,000	0	1,073,252	3,904,748	
FF&E	0	0	0	0	
Inflation	0	0	0	0	
Technology	0	0	0	0	
Testing	0	0	0	0	
Guaranteed Max Price (GMP)	0	0	0	0	
Architectural & Engineering	0	0	0	0	



